

North Dakota State Board of Higher Education



INFORMATION TECHNOLOGIES

FACILITIES UPDATE

IT OFFICE BUILDING

- Scheduled final completion – July 24, 2013
 - The wet spring delayed geo-thermal well-field installation
 - Delay in Geo-thermal caused delays in
 - Installation of mechanical/plumbing systems
 - Parking (built over well-field)
 - Landscaping

IT OFFICE BUILDING

- Collaboration, Collaboration, Collaboration
 - Individual workspace (iSpace)
 - Collaborative workspace (weSpace)
- Start of planned occupancy
 - Staff begin moving in late September/early
October

IT OFFICE BUILDING



Lobby and Reception Area

IT OFFICE BUILDING



Open Concept Wing Floor Spaces

IT OFFICE BUILDING



Open Concept Wing Floor Spaces

IT OFFICE BUILDING



Open Concept Wing Floor Spaces

IT OFFICE BUILDING



Working Café and Common Area

IT OFFICE BUILDING



Training Room and Multi-Purpose Rooms

IT OFFICE BUILDING



Second Floor Commons Area Views Looking East

IT DATA CENTER

- Major construction work remaining
 - Primarily electrical systems
- Tier 3 data center
 - Electrical and mechanical systems designed to maintain operations with a failure or removal of any one portion of the system

IT DATA CENTER

- Anticipated construction completion –
October 2013
 - Project commissioning scheduled to begin first week of September lasting about three weeks
 - Production systems will be operational late October/early November

IT DATA CENTER



Mechanical Room and Portion of Main Electrical Room

IT DATA CENTER



Future NOC and Entrance Security Area

IT DATA CENTER



Unloading Dock and Burn-in Rooms

IT DATA CENTER



Raised Floor Machine Room

BUDGET

- \$17.5 M Legislative spending authority
 - Within variance on budget and schedule
 - 3 weeks over on schedule (5% over schedule)
 - Estimate of \$17.1 m on completion (2% under authority)

QUESTIONS

THANK YOU