SWC #	RW System	Approved Date	Total Approved	Total Payment	Balance	
2373-35	Grand Forks-Traill	6/16/2012	$3,700,000	$3,613,046	$86,954	Wet conditions have caused delays. 15 final customers will be hooked up this Summer.
2373-36	Stutsman	2/27/2013	$10,000,000	$9,165,828	$834,172	Phase 3 is still under construction. Project completion date extended to 8/15/2016 due to additional signups.
2373-38	Stutsman	7/23/2013	$1,207,000	$963,110	$243,890	Kidder County is still under construction. Project completion extended to 8-15-2016 due to additional signups.
2050-03	Northeast	10/7/2013	$1,352,420	$1,352,331	$89	Project is complete.
2050-08	Walsh	10/7/2013	$889,245	$736,566	$152,679	Project is complete.
2050-11	Cass	10/7/2013	$3,951,363	$558,337	$3,000,641	Project is under construction and the project has a completion date of June 2016. Had some delays with permitting and wellfield development which in turn delayed the design work.
2050-16	Tri-County	10/7/2013	$845,000	$0	$845,000	Completion Fall 2016.